

~~SECRET~~

Approved For Release 2001/08/09 : CIA-RDP78-03991A000100020069-3

Office Memorandum • UNITED STATES GOVERNMENT

TO : Chief, Procurement and Supply

FROM : Chief, Real Estate & Construction Division

SUBJECT: Activity Report from 30 January to date.

DATE: 5 February 1953

25X1A6a

1. [REDACTED] four acres of land for Commo -
 - (a) D. C. Government furnishing power temporarily in accordance with oral agreement.
 - (b) Formal agreement for power being drafted by D. C. Corporation Counsel.
 - (c) Internal wiring still to be completed.
 - (d) Security fence and road improvements required - GSA will be requested to accomplish needed work.

25X1A6a

2. [REDACTED] Microwave Relay Station - Internal wiring still to be completed. 25X1A7b

3. Eight additional dependent houses for [REDACTED] - All details have been clarified with exception of proportionate share of cost of site development, inspection services, and purchase of land. Site development and inspection service is pending details from the field. Proposal for purchase of land has been prepared for presentation to DD/A for policy determination.

25X1A6a

4. Extension of [REDACTED] for use as office space by activities of NEA/DD/P - Revision of staff study pending receipt of details from the field.

25X1A6a

5. Installation of vault in I&S, [REDACTED] - Final determination as to requirements of local representative will be made upon I&S representative visiting [REDACTED] on 1 Feb. with a view toward decreasing the GSA estimate of \$1800 (reduction of \$700 made on second estimate). 25X1A6a

25X1A7b

6. Lease of 30 houses and Bachelor Officer Quarters for [REDACTED] - Representative of this Division departed 2 February 1953 to negotiate leases.

25X1A6a

7. Supply Division, PSO, [REDACTED] - Alterations in progress.

8. Metropolitan Area Warehouses - Requirements for continuing leasing of metropolitan area warehouses being studied. 25X1A6a

9. Office space for Contact Field Office, [REDACTED] - Pending GSA reply. 25X1A6a

10. Contact Field Office, [REDACTED] - GSA requested to install partitions and lights in present [REDACTED]

Approved For Release 2001/08/09 : CIA-RDP78-03991A000100020069-3

~~CONFIDENTIAL~~

~~SECRET~~

Security Information

25X1C4a

- 2 -

25X1C4a

11. Acquisition of 5,000 sq. ft. of warehouse and special storage space in Metropolitan Area for SR Division - Cover arrangements completed and final papers delivered to [REDACTED] this date.

25X1A

CONSTRUCTION:



25X1A2g

2. Project [REDACTED] - WH Division to submit revised construction estimates for review by 6 February 1953.

FOIAb3b1

3. [REDACTED] - Preparation of plans and specifications continuing in this Division (approximately 95% complete).

25X1A2g

4. Project [REDACTED] will present lease for approval to Armed Services Committee. Report of site survey by ADD/A, D/TR, and PSO representatives being submitted this date. Possibility of reduction in previously submitted [REDACTED] construction estimate. 25X1C4a

25X1A2g

5. Project [REDACTED] - Sub-contractors claim for extra compensation (\$22,400.40) for ground preparation of air strip jump area still being reviewed by representative of General Counsel's Office.

25X1A6a

6. [REDACTED] - Estimate on cost of utilities and sewer work being reviewed.

25X1A9a



~~CONFIDENTIAL~~

~~SECRET~~
Security Information